

TRYON UTILITY REPORT

Jun-19

Water metered.....		<u>13,063,125</u> mg
Water used by Fire Dept.....		<u>0</u>
Estimated loss for flushing.....		<u>-230,000</u>
Estimated loss for breaks		<u>-1,860,828</u> mg
Other losses-found leak on 108		
Total.....		<u>10,972,297</u>
Water Billed.....		<u>-5,855,858</u> mg
Unaccounted for loss.....		<u>5,116,439</u> mg
Water loss.....	46.63%	
Water used by Columbus.....		gallons
Wastewater treated		<u>12.189</u> million gal
Wastewater from CYP.....		<u>0.54</u> million gal
Land applied sludge.....		<u>0</u> gallons
Vehicles traveled.....		<u>2,216</u> miles
Hours on backhoe	<u>1</u> mini ex 0	
New water service.....	<u>1</u>	New sewer service..... <u>0</u>
Registers or Meters replaced	<u>29</u>	Sewer blockage..... <u>5</u>
Meters relocated.....	<u>0</u>	Sewer relocated..... <u>0</u>
Water leaks/breaks.....	<u>3</u>	
Valves replaced.....	<u>1</u> Size..... <u>3/4"</u>	
Valves added.....	<u>0</u>	
Lines added.....	<u>0</u>	Manhole repaired or cleaned <u>1</u>
Water lines replaced....	<u>0</u>	
Hydrants Replaced	<u>0</u>	Right-of-way maintenance..... <u>2,000</u> feet
Hydrants Repaired	<u>0</u>	
Overtime:		
Outside.....		<u>0</u> hours
Water Plant.....		<u>10</u> hours
Wastetreatment.....		<u>0</u> hours
Vacation.....		<u>53</u> hours
Sick leave.....		<u>24</u> hours
Holiday pay		<u>0</u> hours
WATER = WORK ORDERS COMPLETED	<u>86</u>	
SEWER = WORK ORDERS COMPLETED	<u>6</u>	

* New water meters are accurate to (+ or -) 5%. As meters age, the accuracy drops. Meters tend to run slower as they age.