

TRYON UTILITY REPORT

May-19

Water metered.....		<u>14,136,311</u> mg
Water used by Fire Dept.....		<u> </u>
Estimated loss for flushing.....		<u>-180,000</u>
Estimated loss for breaks		<u>-40,000</u> mg
Other losses-found		<u> </u>
Total.....		<u>13,916,311</u>
Water Billed.....		<u>-7,760,590</u> mg
Unaccounted for loss.....		<u>6,155,721</u> mg
Water loss.....	<u>44.23%</u>	
Water used by Columbus.....		<u> </u> gallons
Wastewater treated		<u>10.841</u> million gal
Wastewater from CYP.....		<u>0.54</u> million gal
Land applied sludge.....		<u> </u> gallons
Vehicles traveled.....		<u>2,302</u> miles
Hours on backhoe	<u>6</u> mini ex 1	
New water service.....	<u>2</u>	New sewer service..... <u>0</u>
Registers or Meters replaced	<u>29</u>	Sewer blockage..... <u>12</u>
Meters relocated.....	<u>0</u>	Sewer relocated..... <u>0</u>
Water leaks/breaks.....	<u>1</u>	
Valves replaced.....	<u>0</u> Size.....	
Valves added.....	<u>0</u>	
Lines added.....	<u>0</u>	Manhole repaired or cleaned <u>4</u>
Water lines replaced....	<u>20' 10" mtn line</u>	
Hydrants Replaced	<u>0</u>	Right-of-way maintenance..... <u>0</u> feet
Hydrants Repaired	<u>0</u>	
Overtime:		
Outside.....		<u>14</u> hours
Water Plant.....		<u>23</u> hours
Wastetreatment.....		<u>0</u> hours
Vacation.....		<u>61</u> hours
Sick leave.....		<u>12</u> hours
Holiday pay		<u>72</u> hours
WATER = WORK ORDERS COMPLETED	<u>110</u>	
SEWER = WORK ORDERS COMPLETED	<u>10</u>	

* New water meters are accurate to (+ or -) 5%. As meters age, the accuracy drops. Meters tend to run slower as they age.